fRH

20 August 54

MEMORANDUM TO: Mr. Houston

The story on air conditioning, alterations, and moves may be briefed as follows:

- a. All air conditioning units in Barton and Curie Halls will be in operation by 27 August, except for 7 package units.
- b. WH and TSS have been moved from Quarters I and are now operating in Barton Hall. The moves of the Logistics Office personnel within Quarters I have been completed. The contractor is working on alterations preparing Quarters I for occupancy by OO; 1 September is the estimated date for completion.
- c. Work on the tunnel between the Administration and South Buildings is scheduled to commence 23 August.



25X1A9a

